



PWRcell™ System Post Commissioning Checklist

Check all that apply

- Yes No **Pre-commissioning checks have been performed**
 - Reference the [Commissioning Quick Start Guide](#) included with inverter.
- Yes No **Internet is connected through the REbus Beacon**
 - The blue LED indicator light labeled "Internet" on the inverter control panel should be illuminated.

PWRcell Inverter

Has more than one Inverter been installed onsite?

- Yes
 - Each inverter and its associated devices have been assigned a unique PLM channel. See the [Multi-Inverter System Commissioning Procedure](#) in the Inverter Installation Manual for more info about PLM channel configuration.
 - If systems appear to be cross communicating, STOP! Go to [PLM Crosstalk Recovery Procedure](#) in the Inverter Installation manual.
- No

System Mode Selected: _____

- Reference System modes in the PWRcell Inverter Owner's Manual for details.
- Yes No **Inverter is Enabled and "Grid Connected"**
- Yes No **CTs are installed and functioning**
 - The power pole icon is present in the lower right-hand corner of the inverter home screen.



Generac PV Links - Number Installed:_____

- Yes** **No** **PV Links Enabled with PVRSS (if SnapRS devices installed)**
 - The number of “installed” SnapRS should match the number of SnapRS “detected” in “mod. Settings” for each PV Link

- Yes** **No** **PV Link input voltage default value has been lowered for substrings with voltage lower than 135 V**
 - EX. For a substring with only three solar panels installed, each with a Voc of 35 V, access the PV Link ‘mod. settings’ menu and reduce the ‘Vin Startup’ to 105 V (3 x 35 = 105).

PWRcell Battery – Number of Battery Modules Installed:_____

- Yes** **No** **PWRcell battery was successfully enabled**
 - Battery Status LED is:_____ Choose one of the following: Green Strobe = Standby; Solid Green = Charging; Blinking Green = Discharging; Orange = Waiting; Red = Disabled or Error.

Final Checks

- Yes** **No** **Utility compliance report has been generated for this site if needed**
 - Use Beacon Installer Tool. Necessary for PREPA, DTE, PECO, etc.

- Yes** **No** **Registration for this site has been fully completed at <https://pwrfleet.generac.com>**
 - Email used for registration:_____ (system owner’s email)

- Yes** **No** **System Owner is aware of current commissioning status**

Completed by: First Name_____ Last Name_____

Date:_____